

GOVERNMENT OF TELANGANA

ABSTRACT

PMGSY Phase IX – Khammam District - Package No. AP 08LW-32 – Providing B.T. on R/F R&B Road to Peddabandirevu of Dummugudem (M) – According post-facto Extension of Agreement Time up to 13.3.2013 (428 days) without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 338

Dated: 03.06.2015.

Read the following:-

1. Govt. Memo No. 459/Progs.II/A2/2014-2, dt: 26.09.2014.
2. From the Engineer-in-Chief, PR & Admin., PMGSY, Hyderabad in Lr.No.W11/DEE-3/PMGSY Ph-IX-LW 32-2014, Dt: 18.12.2014 & 2.4.2015.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj & Admin., PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accorded Post-facto Extension of Agreement Time up to 13.3.2013 for a period of (428) days without imposing penalty in respect of work “Providing B.T. on R/F R&B Road to Peddabandirevu of Dummugudem (M) in Khammam District” under PMGSY Phase IX as the delay is not attributed to contractor and due to extremists problem and severe warning from Maoists and also permitted for pre-closure of work vide Government memo 1st read above.

2. The Engineer-in-Chief, Panchayat Raj & Admin, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**J.RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT**

To
The Engineer-in-Chief, Panchayat Raj & Admin, PMGSY, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.
Copy to: The PS to Minister (PR&IT).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER